

THREE WEEK LOOK AHEAD SCHEDULE

From: April 24, 2011

To: May 14, 2011



Area / Activity Description	Resp.	Shift	Escort Req'd?	Week 1							Week 2							Week 3							Remarks	
				5/1	5/2	5/3	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/11	5/12	5/13	5/14	5/15	5/16	5/17	5/18	5/19	5/20	5/21		
				Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa		
3RD Floor - East Wing																										
Punch List - 3rd Floor - East Wing	JFW	2nd	Yes																							RDK to punch on 5/3
Commissioning & Corrective Action List (3rd Flr - East Wing)	JFW	1st	Yes																							Synergy to punch on 5/3
Re-Insulate Main Duct Supply in Full (3rd Floor East)	JFW	2nd	Yes																							
Multiple Floors - 8W, 7E & W, 4E																										
Punch List - All Completed Floors (8W, 7E&W, 4)	JFW	2nd	Yes																							Team to meet on Mon. 5/2 to finalize punch list
Commissioning & Corrective Action List	JFW	1st	Yes																							
Re-Insulate Main Duct Supply in Full & VAV Branch Lines	JFW	2nd	Yes																							
Paint Ceiling Molding / Touch-Up at T-Stat Locations	SOEP	1st	Yes																							
Penthouse/Supply Fan Work																										
Electrical Feeders, Connections and Temp. 6-Pulse VFD	LECO	1st	No																							
ATC Controls / Checkout	HW	1st	No																							
VFD/AHU#1 Start-Up	HW	1st	No																							
AHU#2 Shutdown & Disconnect / Install Divider Wall	JFW	1st	No																							To be coordinated with the Facility - Can we make this happen earlier? (shutdown req'd)
Demo AHU#2 - Fan, Coils, etc.	JFW	1st	No																							Demo to take place 2 shifts - complete by 5/11?
Level Floor (if necessary)	WTR	1st	No																							
Stick Build AHU#2	JFW	1st	No																							Double Shifts
Install Control Piping/Wiring & ATC Finishes	JFW	1st	No																							
Electrical Feeders, connections and VFD	LECO	1st	No																							
Lab Exhaust AHU / Tower Roof																										
Install Tower Roof Lab Exhaust Structural Steel	VF	1st	No																							Postponed until 5/7 due to unforeseen conditions
Pre-Work - Electrical/ATC/Ductwork	Various	1st	No																							
Rig EAHU-1 Into Place	JFW	1st	No																							
Install Roof-Top Ductwork to EAHU#1	JFW	1st	No																							
Rig EAHU-2 Into Place	JFW	1st	No																							
Chiller Room																										
Receive and Install CWP 1-3 VFD's - Connect to VFD's	LECO	1st	No																							Estimated Delivery - 4/28 (to Glancy)
Receive and Install CT-1A&B VFD's - Connect to VFD's	LECO	1st	No																							Estimated Delivery - 5/2 (to Glancy)
Receive and Install CHWP 1-3 VFD's - Connect to VFD's	LECO	1st	No																							Estimated Delivery - 5/3 (to Glancy)
Receive and Install CT-2&3 VFD's - Connect to VFD's	LECO	1st	No																							
ATC Terminations Complete	JFW	1st	No																							
ATC Point Check Out	HW	1st	No																							
ATC Condensor Water Programming / Check-Out - CT-3	HW	1st	No																							
ATC Condensor Water Programming / Check-Out - CT-2	HW	1st	No																							
ATC Condensor Water Programming / Check-Out - CT-1	HW	1st	No																							
ATC CHW Primary Loop Check-Out	HW	1st	No																							
ATC CHW Secondary Loop Check-Out	HW	1st	No																							
CT-1 Structure/Exterior Work																										
Install CT-1 Steel Structure	VF	1st	No																							
Set CT-1 onto New Steel Structure	JFW	1st	No																							Awaiting Feedback for Seismic Restraints

This three week look ahead schedule is an APPROXIMATION of how the work will progress. Minor changes to the 3WK LA are to be expected as the work progresses.



4/27/2011

THREE WEEK LOOK AHEAD SCHEDULE
From: April 24, 2011
To: May 14, 2011



Area / Activity Description	Resp.	Shift	Escort Req'd?	Week 1							Week 2							Week 3							Remarks
				5/1	5/2	5/3	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/11	5/12	5/13	5/14	5/15	5/16	5/17	5/18	5/19	5/20	5/21	
				Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	
<i>CT-2&3 Structure & Cooling Tower Work</i>																									
Install CT-2&3 Trim Piping, etc.	JFW	1st	No																						
Install Control Piping/Wiring/ATC Finishes	JFW	1st	No																						

Schedule Legend:

-  = Escort Required / Lab Personnel Notification Recommended
-  = Non-Sensitive Areas / No Escort Required